

Acute Care Wing works underway from roof slab to flooring finishings

Update on the KEMH site

Over the summer, more and more of the face of the new Acute Care Wing has been exposed along Point Finger Road. External finishes are taking place more gradually now but scaffolding will continue to come down as work progresses. Scaffolding in the northwest corner has been taken down allowing the next phase of work to the new entrance.

As part of this, new ramps to the Continuing Care Unit are being installed and pavement works for the main entrance have been enabled. Utility services will have to be laid before the paving and final finishes are undertaken.

One elevator has been fitted and passed inspection for internal construction use. The Roof slab of the sewage treatment plant is nearing completion. The next stage is installing the actual plant equipment. This will start in a few weeks.

Concrete topping on the main entrance has been installed allowing work to progress on the high level services. The atrium roof has also been concreted, allowing cladding work at the top of the atrium to finish. Work is also underway with the roof of the link building which will connect the existing facility to the new wing. Flooring work continues throughout the building.

The installation of terrazzo is taking place on levels 0, 3 and 4, while rubber flooring works is progressing on levels 0 and 1. Work in the basement is concentrated on air conditioning and chiller pipe that will support not only the new facility but also the existing KEMH building. Much work has taken place over the summer and work is progressing well in this area.

The Acute Care Wing remains on target to open in 2014.



Terrazzo flooring works underway.



Roof slab on the sewage treatment plant almost complete.

Revitalising KEMH

Attention is now focused on those areas of the hospital that will be physically impacted as the construction works reach the corridors that will link the new building to the existing facility.

Construction of the new building is nearing this stage. Extensive planning is still underway, particularly in relation to the utility services that will be delivered in the new building for the entire hospital.

These will include chilled water for air conditioning, hot water for heating systems, steam, drinking water, water for firefighting and medical gases.

The current electrical feed will remain in place and will be independent of the electrical feed for the new wing.



Elevator fitting works underway.



Concrete slab works on level 3 of the building linking the Acute Care Wing to the existing KEMH.



Bermuda Hospitals Board

KEMH Redevelopment Project

Watch our progress. Please visit our website at www.bermudahospitals.bm and click on the KEMH Redevelopment Project button on the homepage.